

Ongoing projects of ONGC

2430. SHRI B.J. PANDA: Will the Minister of PETROLEUM AND NATURAL GAS be pleased to state:

(a) The number of ongoing projects of Oil and Natural Gas Commission;

(b) the fund earmarked for these projects and the progress of each project as on date; and

(c) the expected date of completion of these projects?

THE MINISTER OF STATE IN THE MINISTRY OF PETROLEUM AND NATURAL GAS (SHRI SANTOSH GANGWAR): (a) At present a total of 11 ongoing projects costing more than Rs. 50 crores each are under implementation in Oil and Natural Gas Corporation (ONGC).

(b) and (c) The details are given in the attached Statement.

Statement

Projects costing over 50 crores under execution in Oil & Natural Gas Corporation (ONGC)

Sl. No.	Name of Project	Approved cost (Rs. Crores)	Anticipated/ Actual date of completion	Status on 31.7.2000
1.	Institu Combustion Project, Balol (Main)	118.49	19.03.1998 (without modification). December 2000 (with modification)	Main plant completed on 19.03.1998
2.	Insitu Combustion project, Santhal (Main)	278.37	05.07.1999 (without modification) Aug., 2000 (with modification)	Main Plant completed on 05.07.1999. Modification works are in progress.
3.	Additional generation Co-Plant at Uran	116.95	August, 2000	Gas Turbine erected and commissioned.

Sl. No.	Name of Project	Approved cost (Rs. Crores)	Anticipated/ Actual date of completion	Status on 31.7.2000
4.	Food Grade Hexane in Hazira	78.59	31.12.2001	Initial stages of award of tenders.
5.	Development of GS 15/23 structure	69.00	February 2001 (Offshore) December 2000 (Onshore)	Offshore jobs to be taken in January, 2001. Onshore jobs are in progress.
6.	Zero Flaring in Gandhar	80.30	11.07.2001	Land acquisition is in progress. Pipelines have been laid.
7.	BHN Revamp	263.53	October, 2000	New Living Quarters module commissioned.
8.	CRMP-II	196.11	November, 2000	Installation work stage.
9.	Mumbi High pipeline replacement project	136.04	December, 2000	Procurement and fabrication stage.
10.	ZA Platform project	302.24	December, 2001 May, 2003	Initial stage of award of tenders.
11.	Additional Gas Compressor at HRC platform	177.64	January 2002	Initial stage of award of tenders.

Foundation of Bina Oil Refinery in Madhya Pradesh

[†]2431. SHRI DILIP SINGH JUDEV: Will the Minister of PETROLEUM AND NATURAL GAS be pleased to state:

(a) when was the foundation stone laid for the construction of Bina Oil Refinery in Madhya Pradesh;

(b) the details of the requirements which have been met for its construction;

(c) the requirement which are yet to be met; and

(d) the details of actual progress made regarding its construction work?

THE MINISTER OF STATE IN THE MINISTRY OF

[†]Original notice of the question was received in Hindi.